ASHBURTON DISTRICT COUNCIL ROAD NETWORK MAINTENANCE AND OPERATIONS NEWSLETTER

ROAD0144 | Issue 49 | March 2025



Executive Summary

Tēnā koutou Katoa,

The digout team has successfully completed all scheduled works under the 2024/25 Heavy Maintenance Programme. In addition, they addressed several extra failed areas to enhance network resilience ahead of winter.

Due to current budget constraints, planned drainage works have been deferred and will not proceed as outlined in the programme. The team has now been stood down from contract and is scheduled to return in May to complete outstanding unsealed works and commence the 2025/26 programme.

Our cyclic teams continued to fill potholes and maintain road sign across the network, while focussing on urgent CRM's as it comes up.

Maintenance Grading carried on throughout the month.

Our other trading partners ensured that street cleaning and vegetation control/weed is on schedule and that any CRM's is dealt with effectively.

At our toolbox meeting this month our whole team was inducted to the "Environment our way" to ensure that Heb staff follow the correct protocols when pricing/delivering work. We also celebrated our amazing woman making a difference on the contract!!!

James Faber
Contract Manager – Road Maintenance.

Summary below of key achievements during March:

- 400 potholes filled
- 114m Edge breaks repaired
- 2271 m2 Digouts & Stabs repaired
- 576 km of routine grading completed
- 2180 m3 Maintenance Metalling
- 52 New signs installations/replacements completed
- 311m Post and Sight Rail Painting
- Intersection Mowing

Completed Metalling Quantity for this Financial Year - 45,445m3



Upcoming Planned Works – April 2025

Overview

The surfacing team will tidy up and seal the last digouts and then focus on urgent drainage jobs.

Our Cyclic teams will continue with pothole repairs and sign maintenance across the network. The teams will also keep an eye on CRM's and address any urgent tasks.

Grading, sweeping and spraying will continue as usual.

